

DEKALB-PEACHTREE AIRPORT RUNWAY 21L EMAS PROJECT



PHASE	SCOPE OF WORK	LENGTH	OPERATIONAL REQUIREMENTS
1	• EMBANKMENT GRADING	90 DAYS	NONE, MAY UTILIZE RWY 3R CLOSURES ON WEEKENDS
	• DRAINAGE INSTALLATION		
	• WALL CONSTRUCTION		
2	• EMBANKMENT GRADING	30 DAYS	NONE, MAY UTILIZE RWY 3R CLOSURES ON WEEKENDS
	• DRAINAGE INSTALLATION		
	• LOCALIZER AND SHELTER PAD CONSTRUCTION		
	• ELECTRICAL INSTALLATION		
3	• SELECT GRADING	60 DAYS	RWY 3R DISPLACED THRESHOLD OF 1000' - LIMITED TO DEPARTURES ONLY, ACTIVE CROSSING POINT ON SOUTH END OF RWY 3L
	• DRAINAGE INSTALLATION		
	• EMAS BLOCK INSTALLATION		
	• LOCALIZER AND SHELTER INSTALLATION		
	• ELECTRICAL INSTALLATION		
	• PAVEMENT MARKING		

