

Exhibit 4 - Sample - 3 Week Look Ahead

4 WEEK LOOKAHEAD ROCKBRIDGE	CURRENT WEEK							WEEK 1							WEEK 2							WEEK 3							WEEK 4						
	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun
Description	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
DESIGN																																			
SEGMENT A-1																																			
Submit 80% Drawings																																			
Submit LDP Drawings																																			
Receive Comments 80% Drawings																																			
Submit 100% Drawings																																			
Receive RFC Drawings																																			
PERMITS																																			
LDP Permit (Segment B-1) - submitted on Nov 30th	—————																																		
PRECON VIDEO/PHOTO																																			
Take Preconstruction Photos B-1																																			
MOT																																			
EB Lane Closure Raven Springs Trail to Lynn Valley Way (B)	—————																																		
EB Lane Closure Lynn Valley Way to Stephenson Rd (B)																																			
EB Lane Closure Mountain Oaks Subdivision to DeShon (B)																																			
EB Lane Closure Rockmeadow Dr to Oroarke Dr (A)																																			
EB Lane Closure Oroarke Dr to Obrian Dr (A)	—————																																		
EB Lane Closure Obrian Dr to Martin Rd (A)																																			
EB Lane Closure Martin Rd to Eddington Way (A)																																			
CONSTRUCTION B-2																																			
Stonehedge Dr to Raven Springs Trail																																			
NOTIFICATION TRIGGER - SHUT DOWN STEWART MILL TO RAVINES DR																																			
ACTUAL SHUT DOWN DATE																																			
Raven Springs Trail to Lynn Valley Way																																			
DLB 8" WM (400 LF)	—————																																		
Install Residential/Commerical Service	—————																																		
Install Fire Hydrants	—————																																		
Pour Concrete Cap	—————																																		
Install Valves at Lynn Valley Way	—————																																		
Lynn Valley Way to Stephenson Rd																																			
Sawcut Asphalt																																			
DLB 8" WM (400 LF)																																			
Install Residential/Commerical Service																																			
Install Fire Hydrants																																			
Pour Concrete Cap																																			
Install Valves at Lynn Valley Way																																			
Install Valves at Stephenson																																			
Pressure Test Pipe																																			
NOTIFICATION TRIGGER - SHUT DOWN STEPHENSON TO STEWART MILL																																			
ACTUAL SHUT DOWN DATE																																			
Mountain Oaks to DeShon																																			
Sawcut Asphalt																																			
DLB 8" WM (1100 LF)																																			
Install Residential/Commerical Service																																			
CONSTRUCTION A-2																																			
Rockmeadow Dr to Oroarke Dr																																			
Pressure Test 1000' (Orchard to East of Oroarke)																																			
Oroarke Dr to Obrian Dr																																			
Install Valves at Obrian																																			
Install Fire Hydrant																																			
Install Residential/Commerical Service																																			
Pour Concrete Cap																																			
Pressure Test 1000' (Oroarke to Obrian)																																			
NOTIFICATION TRIGGER - SHUT DOWN OBRIAN TO ORCHARD																																			
ACTUAL SHUT DOWN DATE																																			
Obrian Dr to Martin Rd																																			
DLB 8" WM (640 LF)																																			
Install Fire Hydrant																																			

SAMPLE

4 WEEK LOOKAHEAD ROCKBRIDGE	CURRENT WEEK							WEEK 1							WEEK 2							WEEK 3							WEEK 4						
	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun
Description	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
Install Residential/Commerical Service											→	→																							
Pour Concrete Cap															→																				
Martin Rd to Eddington Way																																			
Sawcut Asphalt								→	→																										
Pothole Utilities											→	→																							
DLB 8" WM (2100 LF)															→	→	→	→	→			→	→	→	→	→			→	→	→	→	→		
Install Fire Hydrant																→	→	→					→	→	→					→	→	→			
Install Residential/Commerical Service																		→	→				→	→		→				→	→	→			
Pour Concrete Cap																																			

SAMPLE