

April 26, 2019

TO: All Bidders Under RFQ 19-3003706, Frazier Rowe Park Pavilion - Site Preparation, Pavilion Assembly and Installation

FROM: Department of Purchasing and Contracting, DeKalb County, Georgia

ADDENDUM NO. 2

RFQ 19-3003706, *Frazier Rowe Park Pavilion - Site Preparation, Pavilion Assembly and Installation*, is hereby amended as follows:

1. The due date for this RFQ is extended to **3:00 p.m. ET, Wednesday, August 28, 2019** to allow an opportunity for additional bidders to locate and assess the construction site to submit a quote.
2. We have received questions pertaining to this RFQ. The questions and their resulting answers appear below:

- A. Please provide the size and the weight of shelter that we will need to pick up from the park service yard.

Answer: The size of the shelter is 20' by 36'. The approximate weight is 2 tons. Please refer to the unloading, handling and storage of the pavilion which is stated on the specifications. A forklift or small crane will be needed for installation of the glulam members.

- B. When do you plan to send out the NTP?

Answer: The NTP will be scheduled with the successful bidder within five (5) days of notification of award.

- C. Approximate time frame for completion of this project.

Answer: Our target date of completion is October 6, 2019.

- D. Provide more information about the pad, such as thickness and type of concrete etc.

Answer: The details were provided within the solicitation. Please refer to Attachment F (Site Plan Design and Installation Diagram) of the solicitation.

- E. Do you need rebars in the pad?

Answer: Refer to the answer to Question D.

- F. There is an electrical conduit stub up inside the pad. Please provide more detail on it such as how far the conduit is ran, size and material of the conduit etc.

Answer: Due to the timing of the project, please only provide the stub up within the slab. The Recreation, Parks and Cultural Affairs (RPCA) Department will connect into the stub up at a later date. Include in the pricing to run a 1 ½" grey electrical conduit from the edge of the slab to the pavilion post and install a protected outlet 8" from the top of the slab to the outlet box. The conduit shall be embedded a minimum of 2" in the slab and be accessible from the slab for RPCA to run wire to the outlet.

- G. Confirm that the removal of large trees and the stumps by others. including hauling of debris generated.

Answer: Any large trees or stumps that need removal will be removed by RPCA.

- H. Our company is a leader in the design, engineering, and installation of premium quality heavy timber, wood roof decking, and glued laminated construction and we are currently preparing a proposal for the Frazier Rowe Park Pavilion 193003706RFQ project located in Decatur, GA. Can you advise me on where I can obtain a copy of the planholders list?

Answer: Plans are attached to the solicitation as Attachment F (Site Plan Design and Installation Diagram) of the solicitation. Bidder information is posted to the DeKalb County Government website for the Purchasing and Contracting Department.

[https://www.dekalbcountyga.gov/purchasing-contracting/active-request-for-quotes.](https://www.dekalbcountyga.gov/purchasing-contracting/active-request-for-quotes)

3. It is the responsibility of each responder to ensure that he is aware of all addenda issued under this solicitation. The bidder must sign and return this addendum. You may call Michele L. Smith, Procurement Agent, at 404-371-6378 before the bids are due to confirm the number of addenda issued.
4. All other conditions remain in full force and effect.

Michele L. Smith
Procurement Agent
Department of Purchasing and Contracting

ACKNOWLEDGMENT

Date: _____

The above **Addendum No. 2** is hereby acknowledged:

(NAME OF BIDDER)

(Signature)

(Title)