Chief Executive Officer
Michael Thurmond

DEPARTMENT OF PLANNING & SUSTAINABILITY

Director

Andrew A. Baker, AICP

Demolition Plan Review Checklist

Site Address:		Parcel ID#	
Reviewed by Land Development Division:		Date:	
Reviewed by Zoning Plans Section:		Date:	
General Information			
	Provide a scale, (preferably 1"= 20") survey/site plan of subject	t property.	
	Submit 3 copies of site plan with boundary line survey on 11" x 17" or 18" x 24".		
	Provide 24 hour emergency contact information (name, telephone number & address).		
	Plan must be sealed by a registered professional civil engineer, landscape architect, land surveyor or architect.		
	Show all structures on site. Delineate structure(s) to be demolished. A separate permit is required for each structure to be demolished.		
	Provide separate document(s) for disposal of any asbestos mate	erial per State of Georgia E.P.D. protocol.	
	Provide separate document(s) for vermin and rodent extermination plan for the DeKalb Board of Health per Section 18-71.		
	Provide the status of utilities (electrical, gas, telephone, water of	& sewer) per Section 18-71.	
	Show the zoning and owner information for the property and a	djacent properties (including front setbacks).	
	Provide the front door threshold FFE (finished floor elevation) 27-750 for residential only.	required per Sections 27-749 and	
	Residential Infill Overlay Districts (R.I.O.D.s) per Overlay Districts reviewed by the Planning Division.	trict requirements per Chapter 27 are	
	Historic District requires review and approval by the Historic Dapproval by the Planning Division.	District Commission for subsequent	
	Show all impervious surfaces such as driveways, walkways, et	c. Indicate to be removed or to remain.	
	Show all trees on site, or provide a limit of disturbance location critical root zones (CRZ - one foot of radius from tree per one above the ground) outside of the limits of disturbance do not have	inch of diameter as measured 4.5 feet	
	Provide tree protection fence @ CRZ of all saved trees.		
	Limits of disturbance to be marked by tree protection fencing,	and silt fence if topography requires it.	



DEPARTMENT OF PLANNING & SUSTAINABILITY

	Provide Erosion and Sedimentation control as needed: Silt fence Mulch, temporary, permanent grass Construction exit		
	Show Location of all existing:		
	Flood plan limits Easement State waters buffers Transitional zoning buffers Drainage and utility structures		
ADD NOTES AS MARKED			
	All land disturbance to be stabilized with vegetation upon completion of demolition.		
	All trees to remain and have property protection unless approved plans indicate otherwise.		
	All demolition debris to be hauled off site.		
	Dumpsters and/or temporary sanitary facilities shall not be located in the street or tree protection area or other right-of-way.		
	Additional erosion controls shall be installed as deemed necessary by the on-site inspector(s).		
	Call for final inspection at (404) 371-4913.		