
# HERNEUS

#### **PDK Test Site Noise Abatement Improvements**






### **Noise Emission Predictions**

- Acoustic Treatment Designed to Reduce A-Weighted Noise Levels by 16.5 dBA (3% of Noise Survives)
- Acoustic Performance Testing Will Commence Once Installation is Complete to Verify Far-Field Signature

Testing Continues to Take Place
During Designated Hours:
M-F, 10AM-4PM



#### **Acoustic Abatement Construction Progress**

- Concrete Support Pads Poured 12/06/21
- Acoustic Containers Delivered 12/10/21
- Eductor Tube In Fabrication, Scheduled for Completion 12/16/21
- Final Integration To Begin 12/17/21
- Acoustic Performance Testing To Be Conducted Late December to Early January





HERME





## www.hermeus.com