

Chief Executive Officer Michael Thurmond **DEPARTMENT OF PLANNING & SUSTAINABILITY**

Director Andrew A. Baker, AICP

Demolition Plan Review Checklist

Site Address:		Parcel ID#	
	Reviewed by Land Development Division:	Date:	
	Reviewed by Zoning Plans Section:	Date:	
General Information			
	Provide a scale, (preferably 1"= 20") survey/site plan of subject proper	ty.	
	Submit 3 copies of site plan with boundary line survey on 11" x 17" or 18" x 24".		
	Provide 24 hour emergency contact information (name, telephone number & address).		
	Plan must be sealed by a registered professional civil engineer, landscape architect, land surveyor or architect.		
	Show all structures on site. Delineate structure(s) to be demolished. A separate permit is required for each structure to be demolished.		
	Provide separate document(s) for disposal of any asbestos material per State of Georgia E.P.D. protocol.		
	Provide separate document(s) for vermin and rodent extermination plan for the DeKalb Board of Health per Section 18-71.		
	Provide the status of utilities (electrical, gas, telephone, water & sewer) per Section 18-71.		
	Show the zoning and owner information for the property and adjacent properties (including front setbacks).		
	Provide the front door threshold FFE (finished floor elevation) required per Sections 27-749 and 27-750 for residential only.		
	Residential Infill Overlay Districts (R.I.O.D.s) per Overlay District req reviewed by the Planning Division.	uirements per Chapter 27 are	
	Historic District requires review and approval by the Historic District C approval by the Planning Division.	Commission for subsequent	
	Show all impervious surfaces such as driveways, walkways, etc. Indicate to be removed or to remain.		
	Show all trees on site, or provide a limit of disturbance locations. Trees, other than specimen with critical root zones (CRZ - one foot of radius from tree per one inch of diameter as measured 4.5 feet above the ground) outside of the limits of disturbance do not have to be shown.		
	Provide tree protection fence @ CRZ of all saved trees.		
	Limits of disturbance to be marked by tree protection fencing, and silt	fence if topography requires it.	



DEPARTMENT OF PLANNING & SUSTAINABILITY

Provide Erosion and Sedimentation control as needed:
Silt fence Mulch, temporary, permanent grass
Construction exit

□ Show Location of all existing:

Flood plan limits Easement State waters buffers Drainage and utility structures Transitional zoning buffers

ADD NOTES AS MARKED

□ All land disturbance to be stabilized with vegetation upon completion of demolition.

□ All trees to remain and have property protection unless approved plans indicate otherwise.

□ All demolition debris to be hauled off site.

Dumpsters and/or temporary sanitary facilities shall not be located in the street or tree protection area or other right-of-way.

Additional erosion controls shall be installed as deemed necessary by the on-site inspector(s).

 \Box Call for final inspection at (404) 371-4913.